

## WHEATON SANITARY DISTRICT (WSD)

# NORTHSIDE INTERCEPTOR (NSI) SEWER REPLACEMENT PROJECT COMMUNITY UPDATE AS OF DECEMBER 2021



#### **CURRENT & UPCOMING PHASES:**

Work has moved to Ellis and Armbrust Avenues. and will last through March 2022. Construction is concluding on Pin Oak Court. Trenchless boring is starting at Hazelton Avenue and Williams Street. Crews will do restoration work in various areas from now through Spring, and ongoing. Spring construction will begin on Hazelton Avenue and Williams Street. It then will go eastbound on Childs Street. Work then will head north on Woodlawn Street, to Liberty Drive east, then to a stretch on Knollwood Drive. There, the pipe will be connected to areas under the railroad tracks. Planned Spring construction also includes work in Lincoln Marsh near Gary Avenue.

#### **NSI PROJECT ROUGH SCHEDULE:**

The first year consisted of work at the WSD Plant various areas south of Roosevelt Road, ACME Screw, and Northside Park. Year two will focus on Hazelton Avenue, Childs and Woodlawn Streets, and Knollwood Drive. There also will be work done north of the Union Pacific Railroad Tracks.



WSD is ahead of schedule and anticipates completing construction in two years (vs.3). The Plant work is complete, as is most of the work through Drake Terrace and Stonebridge Trail, Pin Oak Court, ACME Screw, Northside Park, and Community Park in Carol Stream. Marianjoy is partially complete. Some restoration has taken place in all the areas, with the rest in the spring, weather permitting.







#### **CLOSURES AND DETOURS:**

Residents affected by closures and detours will be notified accordingly. There will be website updates as appropriately needed.

## FOR ONGOING PROJECT UPDATES:

www.wsd.dst.il.us/about-wsd/news/

### FOR QUESTIONS, PLEASE CONTACT:

Jim Snell, NSI Construction Engineer

Phone: (815) 444-3321 or

Email: JSnell@baxterwoodman.com

